Location of Well: Pine Lake

County	Township Number	Range Number	Section No.	Fraction	
	N or S	E or W			¼ ¼ ¼
Township					

Street Address and City or Distance and Direction from Road Intersections

Property owner's name and address: [redacted] Haines Junction Y.T.

10113 0020

Show exact location of well in section grid with an 'x'

N

S

1 mile

Addition Name

Block Number

Lot Number

Sketch map of well location

#1 previous 3==' deep + well

#2 110' deep + well

N

House

Well depth: 110'

Datum point from which all measurements are taken: ground

Method of Drilling
☐ Cable tool ☐ Hollow rod ☐ Driven ☐ Dug
☐ Direct rotary ☑ Air rotary ☐ Bucket auger ☐ _____
☐ Reverse rotary ☐ Jetted ☐ Flight auger

Use
☑ Domestic ☐ Public supply ☐ Industrial ☐ _____
☐ Irrigation ☐ Municipal ☐ Commercial
☐ Test Well ☐ Heating or cooling ☐ Monitoring

Casing Type
☑ Steel ☐ Threaded
☐ Galv ☑ Welded
☐ PVC ☐ Solvent weided
☐ SS

Height above/below surface _____
Drive shoe? Yes ✓ No ___

_____ in to _____ ft Wgt ___ lb/ft Sch No ___
_____ in to _____ ft Wgt ___ lb/ft Sch No ___
_____ in to _____ ft Wgt ___ lb/ft Sch No ___

Hole diameter
5" in to 16'
4½" in to 110'
___ in to ___

Intake Portion of Well
Screen type _____ or open hole from ___ ft to ___
Manufacturer _____
Material _____ Dia. _____
Fittings _____ Length _____
Set between ___ ft and ___ ft Slot _____
___ ft and ___ ft Slot _____
___ ft and ___ ft Slot _____
Method of installation _____

Filter Pack
Source _____ Gradation _____
Method of installation _____ Composition _____
Volume used _____ Depth to top of f p. _____

Grout
Used? ☐ Yes ☐ No Volume used _____
☐ Neat Cement ☐ Bentonite ☐ _____
Method of installation _____
Depth: from ___ ft to ___ ft
from ___ ft to ___ ft

Development
Method Air Duration _____
Dates _____ Sand content after ___ hrs _____
Chemicals used _____

Static Water Level
_____ ft ☐ below ☐ above grade
Date measured _____

Pumping Water Level
_____ ft ☐ below ☐ above grade Date _____
After _____ hrs pumping at _____ gp

Specific Capacity
_____ gpm/ft of drawdown at _____ hours
Date _____

Pump
Date installed _____ Type _____
Manufacturer _____ Model No. _____
H P _____ Volts _____ Capacity _____
Depth of pump intake setting _____ No. of stages _____
☐ Oil ☐ Water lubrication Power source _____
Material of drop pipe _____ bowls _____
shafting _____ impellers _____ Bowl dia. _____
Column pipe dia. _____ Length _____ Modifications _____

Well Head Completion
☐ Pitless adaptor ☐ Basement offset Distance above grade _____

Nearest Sources of Possible Contamination
_____ ft Direction _____ Type _____
Well disinfected upon completion? ☐ Yes ☐ No

Geophysical Logs Run

Water Quality
Sample taken? ☐ Yes ☐ No
Where analyzed _____

Date well completed: Oct 13/94

Remarks, Elevation, Source of Data, etc.

Borehole data

Formation Log	Color	Hardness	From	To
Overburden is gravel			0	14
granite dry			14	62
" dust steps			62	
" some water			62	82
granite			82	110
They plan to use Dynamite				

Contractor Name and Address
Whitewater Resources
Whitehorse Y.T.

Name of Driller _____

State License Number [redacted]