KEY TO FORMATION LOG

Brown Clay - br cl
Blue Clay - bl cl
Sand - sd
Sandy Clay - sdy cl
Soft Shale - s shl
Hard Rock - hd rk
Sandstone - ss
Fine Gravel - f gr
Boulders - bdrs

Invoice No..... #20102019~~4~~

FIELD REPORT

MIDNIGHT SUN

DRILLING CO. LTD.

Mailing Address:
P.O. Box 2106
Whitehorse, Yukon
Phone: 667-4795

Job (Month) (Day) (Year)
Started. SEPT. 14. 19 71
Completed..... 18. 19 71

#20102019~~4~~

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT	WATER WELL	~~SEC.~~ ~~TWP.~~ ~~RGE.~~ ~~W.~~ ISKUT LAKE INDIAN VILLAGE

FORMATION LOG

FROM	TO	FORMATION
0	13	SD. GRAVEL TILL
13	24	SAND
24	29	~~SD. GR.~~ ~~CL. MIXED~~ GRAVEL TO 3" AND TILL
29	36	SD. GR. CL. MIXED
36	115	GRAVEL TO 3" ~~AND SOME~~ CL. AND SD.
115	119	SAND
119	130	BROWN SHALE CLAY
130		~~BROWN SHALE~~ WITH GRAVEL TO 3"

DESCRIPTION OF WORK

Move From ABORTED HOLE #1 AT WELL HOUSE TO ~~HOLE~~ HOLE #2 AT TEACHERAGE

TIME Date	From	To	Hours
SEPT 14	15:30	19:00	3.5
15/71	08:30	20:30	11.0
16/71	09:00	20:00	9.0
17/71	09:00	18:00	9.0
18/71	09:00	13:30	4.5

SAMPLE #1 51'
BROWN SANDY CLAY 90'
GRAVEL TO 3"
165'

SAMPLE #2 104'
BROWN SAND AND CLAY 105'
MIXED. ½" SEAMS OF WET SAND

SAMPLE #3 119
BROWN SAND TO 119' BROWN CLAY AT 119.5. SAND BONE DRY

SAMPLE #4 171'
BROWN SANDY CLAY 50% GRAVEL

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:



Well Cased: Casing to ft. and
Casing from ft. to ft.
STATIC LEVEL: from ground level from top of casing

Total Big Time (above) 36.5 hrs.
Total Standby (above) hrs.
Drilling Mud ~~HHH~~ Used (above) 11 sacks

SIGNATURES

For Midnight Sun.....

For Client.....

DRILLER - [redacted]