Field Report 204140185

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. Oct. 17 ..... 19.

Completed. Oct. 21 ..... 19.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W / W	Lot 1021, Quad 105O Plan 53245
	90-1A-44	

FORMATION LOG

FROM	TO	FORMATION
200	270	B R.
270	470	B R
470	580	B R.

DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOUR
MOVE				
move on set up	Oct. 17	10:00	8:00	10
Pull pump				
Drill plastic pipe				
modify Fishing tool	Oct. 18	8:00	10:00	2.
for plastic pipe				
Fishing plastic pipe	"	10:00	4:00	6
Drilling pump				
	"	4:00	6:30	2.5
Loading	"	6:30	7:00	0.5
start up	Oct. 19	8:00	9:30	1.5
	"	9:30	6:00	8.5
Loading	"	6:00	7:00	1
	Oct. 20	8:00	3:00	7
Develop	"	3:00	4:30	1.5
Trip out crew travel	"	4:30	6:00	1.5
To shop.				
move off to shop	Oct. 21	8:00	10:30	2.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5 1/4" DHH. bit
10 G.P.M.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers